

## WHAT'S HAPPENING NOW?

Works that have been undertaken to date include:

- Tower core jumpform up to Level 13
- Level 10 concrete slab formwork commenced
- Basement waste/holding rooms complete
- Vehicle lift commissioning commenced
- Spiden House parapet restoration complete
- Ongoing Ausgrid substation fit-out
- Lower Ground substation shielding complete
- George Street stone façade install continuing
- Works to Level 3 plant room continuing

## WHAT'S COMING UP?

The following activities are scheduled to occur in the coming months:

- Completion of Spiden House Façade works
- Carlton House Level 7 plant room works
- Reconstruction of Carlton House courtyard wall
- Installation of external perimeter screens to tower
- Completion of George Street façade stone work
- Fit-out works to George Street retail tenancies

For further information on the project, refer to the 'Project website' – [www.yorkandgeorge.com.au](http://www.yorkandgeorge.com.au)

## FAQs

1. How long will the work be going on?  
*We anticipate finishing in the second half of 2018.*
2. What are the working times?  
*Hours are from Monday to Friday 7am to 7pm and Saturdays 7am to 5pm*
3. Accessibility around the site?  
*Normal access will be available along York Street but George Street is affected by the Light Rail traffic changes*



**Watpac Head Office:** Level 5, 8 Australia Avenue, Sydney Olympic Park NSW 2127

**Watpac's website:** [www.watpac.com.au](http://www.watpac.com.au)

**Project website:** [www.yorkandgeorge.com.au](http://www.yorkandgeorge.com.au)